



WIGGINS PARK MARINA IMPROVEMENTS – PHASE I

ERI Job #:30750 82

City of Camden

County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #6

December 2, 2024 to December 13, 2024



Figure: 1 – Moving of concrete floating finger piers to be installed at the far northern end of the marina



Figure: 2 – Fusing of 3” PVC fire service in preparation for installation



Figure: 3 – Installation of 2” PVC water service at the southern and eastern ends of the marina

Work Completed the Weeks of December 2, 2024 and December 9, 2024:

South State’s dock assembly crew continued the installation of the finger piers. The dock crew installed 13 concrete floating finger piers. South State’s utility crew completed the installation of the dock side water service and began work on fusing the 3” PVC fire service. The utility crew installed 910 LF of 2” PVC water service and fused 1,025 LF of 3” PVC fire service. The utility crew also performed the bacteria test on the 2” PVC water service line.

#14: Furnish and Install Concrete Floating Dock and Finger Piers – 0.25 LS

#21: 3” SDR 21 PVC Fire Suppression Line – 1,025 LF

#23: 2” SDR 21 PVC Water Distribution Pipe – 910 LF

Anticipated Work for the Weeks of December 16, 2024 and December 23, 2024:

South State’s dock crew will complete the installation of the main pier, finger piers and pilings. South State’s utility crew will perform the pressure test on the water service line and continue the installation of the fire suppression water line.

Bid Opening Date: December 5, 2023

Notice to Proceed Date: July 1, 2024

Start Date: July 1, 2024

Anticipated Completion Date: April 30, 2025

Contract Completion Date: June 26, 2025

Contract Completion Percentage: 56.22%

Initial Project Cost: \$5,218,240.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.