



WIGGINS PARK MARINA IMPROVEMENTS – PHASE I

ERI Job #:30750 82

City of Camden

County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #7

December 16, 2024 to December 27, 2024



Figure: 1 – Moving of concrete floating finger pier section to be installed at the main pier



Figure: 2 – Installation of 3” PVC fire service along southern end of the main floating dock



Figure: 3 – Installation of 3” PVC fire service along southern end of the main floating dock and connection to the main pier

Work Completed the Weeks of December 16, 2024 and December 23, 2024:

South State’s dock assembly crew completed the finger piers and began the installation of the main pier. South State’s utility crew continued fusing and installing the 3” PVC fire service. The utility crew installed 40 LF of 3” PVC fire service.

#21: 3” SDR 21 PVC Fire Suppression Line – 40 LF

Anticipated Work for the Weeks of December 30, 2024 and January 6, 2025:

South State’s dock crew will complete the installation of the main pier and begin installation of the fire dock. Upon completion of the main pier, South State will install the temporary power connection so the Fire Boat can be relocated to the main pier until the new fire dock is completed. South State’s utility crew will continue the installation of the fire suppression water line.

Bid Opening Date: December 5, 2023

Notice to Proceed Date: July 1, 2024

Start Date: July 1, 2024

Anticipated Completion Date: April 30, 2025

Contract Completion Date: June 26, 2025

Contract Completion Percentage: 56.28%

Initial Project Cost: \$5,218,240.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.