Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

CED Project No. 19002364G4

Progress Report #54 Monday, December 4, 2023 to Friday, December 22, 2023



Figure: 1 Temporary line striping was completed for the temporary winter shut-down.

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction set up temporary traffic control for the winter shutdown.



Figure 3: P&A Construction opened two lane traffic on December 20, 2023.

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

• Work Completed this week:

- P&A Construction completed the base and intermediate course.
- P&A Construction continued the milling operation.
- Camden County Department of Public Works painted the traffic markings.
- o P&A Construction setup temporary traffic control for the winter shut down.

• Items completed this period:

- Item No. 9 Traffic Safety Services 80 Hours
- Item No.18 Tack Coat 125 Gallons
- o Item No.20 HMA 12.5M64 Intermediate Course 193.47 Tons
- o Item No.25 Cleaning Existing Pipe, 12" to 24" Diameter 570 L.F.

• Progress Next Two Weeks:

- o P&A Construction will continue to demobilize their heavy equipment.
- P&A Construction will continue to haul out topsoil from lay-down yard.

• Next Progress Meeting:

- The next Progress Meeting has been rescheduled for Thursday January 11 at 1:00pm on site. (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T. Resident Engineer Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer