

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3
Bid No. B9-22

*Borough of Pine Hill and Townships of Gloucester and Winslow
Camden County, New Jersey*

CED Project No. 19002364G4

Progress Report #55

Monday, June 3, 2024 to Friday, June 14, 2024



Figure:1
Completed driveway at Albion Church.

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



Figure 2: Modular block retaining wall at Evergreen Avenue.



Figure 3: P&A Construction reset manholes in preparation for final paving.

- **Work Completed this week:**
 - P&A Construction returned to the project to install asphalt and DGA driveways.
 - P&A Construction reset manholes and inlets to final grade.
 - Tough Turf began construction of modular block retaining walls.
 - P&A Construction replaced curb as needed.

- **Items completed this period:**
 - Item No. 9 Traffic Safety Services – 80 Manhours
 - Item No. 24 Modular Block Retaining Wall – Work in Progress
 - Item No. 64 Reset Existing Casting – Work in Progress
 - Item No. 63 HMA Driveway 6” Thick - Work in Progress
 - Item No. 64 Gravel Driveway 6” Thick – Work in Progress

- **Progress Next Two Weeks:**
 - P&A Construction will continue to driveway and retaining wall construction.
 - APS will begin full depth pavement reclamation in area from Madison to Franklin.

- **Next Progress Meeting:**
 - The next Progress Meeting is pending.
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 2, 2024
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.
Resident Engineer
Colliers Engineering & Design

James Winckowski, PE, County Engineer
William England, PE, Assistant County Engineer