



**CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22**  
**Federal Project No. STBGP-PHILA-0613(301)**  
**NJDOT Job No. 5809322**  
**ERI Job #:30750 71**  
**Township of Cherry Hill**  
**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #16**  
**July 31, 2023 to August 4, 2023**



*Figure: 1 – Installation of concrete vertical curb along the eastbound lane between DaCosta Drive and the County Border*



*Figure: 2 – Installation of ADA ramp and concrete sidewalk along the westbound lane in front of the Thomas Paine Elementary School*



*Figure: 3 – Installation of 18” RCP storm sewer along the westbound lane between Lincoln Avenue and Roosevelt Drive*

**Work Completed the Week of July 31, 2023:**

Black Rock's concrete subcontractor, Discover Construction, continued concrete improvements along both the westbound and eastbound lanes between the County line and King's Highway. Discover installed 216.6 square yards of concrete sidewalk, 986 linear feet of concrete vertical curb and 12 square yards of detectable warning surface. Black Rock's pipe crew returned to the site following the completion of the gas main relocation by PSE&G. The pipe crew continued the installation of drainage improvements between Lincoln Avenue and Roosevelt Drive. The pipe crew installed 224 linear feet of 18" RCP.

**#5: Police-Uniform Law Enforcement Officer – 126 MH**

**#26: 18" Reinforced Concrete Pipe, Class IV – 224 LF**

**#40: Concrete Sidewalk, 4" Thick – 216.6 SY**

**#43: Detectable Warning Surface – 12 SY**

**#44: 9" x 16" Concrete Vertical Curb – 986 LF**

**Anticipated Work for the Week of August 7, 2023:**

Discover Construction will continue concrete improvements along both the eastbound and westbound lanes between DaCosta Drive and King's Highway. Black Rock's pipe crew will continue installation of drainage improvements between Lincoln Avenue and Cleveland Avenue.

**Bid Opening Date: March 31, 2022**

**Amended Notice to Proceed Date: March 27, 2023**

**Start Date: March 27, 2023**

**Anticipated Completion Date: December 1, 2023**

**Contract Completion Date: December 31, 2023**

**Contract Completion Percentage: 23.79%**

**Initial Project Cost: \$4,200,000.00**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.