

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report #18***

*Monday, January 16, 2023 to Friday, January 20, 2023*



*Figure 1: P&A Construction continues to receive reinforced concrete pipe deliveries.*



Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com



*Figure 2: P&A Construction continues to install the silt fence along the limit of disturbance.*



*Figure 3: Comcast's sub-contractor Urban Cable relocating cable to new utility poles.*

- **Work Completed this week:**
  - P&A Construction continued to strip topsoil in the new right-of-way.
  - P&A Construction continued to stockpile materials in new lay-down yard.
  - Urban Cable continues to install new cable for Comcast along the north-bound right-of-way.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 32 hours
  - Item No. 9 Excavation, Unclassified – 412.03 Cubic Yards
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue to strip topsoil and install silt fence.
  - Utility companies will continue to relocate facilities to new utility poles.
  
- **Next On-Site Meeting:**
  - The 2nd Progress Meeting scheduled for January 26, 2023 at 1:00 PM on site.
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV  
Senior Construction Observer  
Colliers Engineering & Design

James Winckowski, PE, County Engineer  
William England, PE, Assistant County Engineer