



LITTLE GLOUCESTER ROAD (CR 759) ROADWAY IMPROVEMENTS

ERI Job #:30750 78

Township of Gloucester

County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #3

April 29, 2024 to May 10, 2024



Figure: 1 – Installation of concrete sidewalk and curb along the northbound lane at the intersection with Woodmill Drive



Figure: 2 – Installation of scour hole and slope stabilization at concrete flared end section between Tall Oaks Drive and Mt. Pleasant Road



Figure: 3 – Installation of 6” Thick, reinforced concrete driveway apron along the northbound lane between Hider Lane and Golfview Drive

Work Completed the Weeks of April 29, 2024 and May 6, 2024:

South State's concrete subcontractor, Capital Concrete, mobilized to the project and began concrete improvements along the northbound lane between Blackwood-Clementon Road and Seabury Drive. Capital installed 461.2 square yards of 4" thick concrete sidewalk, 52.7 square yards of 6" thick, reinforced concrete driveway apron, 4.4 square yards of detectable warning surface and 755 linear feet of concrete curb. South State's pipe crew also returned to the site to install 68 square yards of slope stabilization and rip rap scour hole.

- #6: Traffic Safety Services – 160 MH**
- #29: Slope Stabilization – 68 SY**
- #30: Concrete Sidewalk, 4" Thick – 461.2 SY**
- #32: Concrete Apron, Reinforced, 6" Thick – 52.7 SY**
- #34: Detectable Warning Surface – 4.4 SY**
- #35: 9" x 18" Concrete Vertical Curb – 755 LF**

Anticipated Work for the Weeks of May 13, 2024 and May 20, 2024:

Capital Concrete will complete the concrete improvements along the northbound lane and then begin concrete improvements along the southbound lane between Chews Landing Road and Blackwood Clementon Road. South State's pipe crew will complete the replacement of the inlet heads and grates. Berenato and Diehl will mobilize to the site to begin work on the push button improvements at the traffic signals at Chews Landing Road and Coles Road.

- Bid Opening Date: July 12, 2023**
- Notice to Proceed Date: November 13, 2023**
- Revised Notice to Proceed Date: March 14, 2024**
- Start Date: November 13, 2023**
- Anticipated Completion Date: June 30, 2024**
- Original Contract Completion Date: May 10, 2024**
- Revised Contract Completion Date: July 17, 2024**
- Contract Completion Percentage: 37.12%**
- Initial Project Cost: \$1,559,525.00**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.