

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #6
April 29, 2024, to May 3, 2024**



Figure 1. Concrete curb installation.



Figure 2. A recently installed ADA curb ramp.

Work Completed the Week of April 29 through May 3, 2024:

The subcontractor, Asphalt Paving Systems, partially completed the inlet and pipe installation on Berlin Road. Concluding installation up to Chestnut Avenue, the contractor will temporarily end the drainage installations on Berlin Road while awaiting directions for installations where obstructions were met. The concrete crew of APS continued work this week on curb, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. along Berlin Rd. at Myrtle Avenue and starting up again at Holly Street. These placements also included placement of concrete for bus pads at Myrtle Avenue.

Anticipated Work for the Week of May 6, 2024:


The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road coming up from Oak Avenue.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', with a horizontal line underneath.

Praise Akanbi
Staff Engineer