

Roadway Improvements Along Berlin Road (CR 702) Lindenwold Borough, Camden County Contractor: South State

WEEKLY PROGRESS REPORT #7 May 6, 2024, to May 10, 2024



Figure 1. Concrete cub placement on Berlin Rd.



Figure 2. Concrete placement for an ADA curb ramp and gutter.



Work Completed the Week of May 6 through May 10, 2024:

The subcontractor, APS, continued work this week on curb, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. Starting up again at Holly Street and moving towards Cypress Avenue. Concrete curb and gutter were placed as designed and inlets had gutters placed for drainage.

Anticipated Work for the Week of May 13, 2024:

The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road coming up from cypress avenue. Placement will be made for bus pads and inlet gutters as well.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Praise Akanbi Staff Engineer