

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #8
May 13, 2024, to May 17, 2024**



Figure 1. Concrete curb and gutter placement on Berlin Rd.



Figure 2. Header curb for Myrtle Avenue bus pad (in progress).

Work Completed the Week of May 13 through May 17, 2024:

The subcontractor, APS, continued work this week on curb, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. Between Cypress Avenue and Chestnut Avenue. A concrete bus pad was built at Chestnut Avenue. Concrete curbs and gutters were placed as designed and inlets had gutters placed for drainage. A header curb was built at the bus pad at Myrtle Avenue to account for the elevation drop.

Anticipated Work for the Week of May 20, 2024:


The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road coming up from cypress avenue. Placement will be made for bus pads and inlet gutters as well.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', with a horizontal line underneath.

Praise Akanbi
Staff Engineer