

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #9
May 20, 2024, to May 24, 2024**



Figure 1. Concrete curb placement on Berlin Rd.



Figure 2. Some turf restoration/topsoil placed behind the new curbs

Work Completed the Week of May 20 through May 24, 2024:

The subcontractor, APS, continued work this week on curbs, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. Between Chestnut Avenue and Cedar Avenue. A header curb was built at the bus pad at Chestnut Avenue to account for the elevation drop. Concrete curbs and gutters were placed as designed and inlets had gutters placed for drainage. The contractor began turf restoration along the newly built curbs where the existing grass strip was damaged during construction. Vegetative topsoil was also placed around the bus pads and inlets placed along Berlin Road.

Anticipated Work for the Week of May 27, 2024:


The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road coming up from Cedar Avenue. Placement will be made for bus pads and inlet gutters as well. The drainage crew will return to complete inlet placements where needed along Berlin road.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', written over a horizontal line.

Praise Akanbi
Staff Engineer