

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #11
June 3, 2024, to June 7, 2024**



Figure 1. Concrete Bus pad placement on Berlin Rd.



Figure 2. Curb Berlin Road to Gibbsboro Road.

Work Completed the Week of June 3 through June 7, 2024:

The subcontractor, APS, continued work this week on curbs, sidewalks, ADA ramps, bus pads and driveway aprons along Berlin Rd. The work this week was spread out along Berlin Road and was focused at Cypress Avenue, and Holly Street. Restoration of topsoil was made along Berlin Road in the areas where the curb build disturbed the ground. Concrete curbs and gutters were placed as designed and inlets had gutters placed for drainage.

Anticipated Work for the Week of June 10, 2024:


The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road towards the work limits at Gibbsboro road Placement will be made for bus pads and inlet gutters as well. Concrete placement will end this week and preparation will be made for the beginning of the FDR on Berlin Road.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', is written over a horizontal line.

Praise Akanbi
Staff Engineer