

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #12
June 10, 2024, to June 14, 2024**



Figure 1. Sidewalk Replacement on Berlin Rd.



Figure 2. Concrete apron, sidewalk, curb, and gutter

Work Completed the Week of June 10 through June 14, 2024:

The subcontractor, APS, continued work this week on curbs, sidewalks, ADA ramps, bus pads and driveway aprons along Berlin Rd. This week marks the end of concrete placement on the site pending FDR. Curb, gutter, Driveway apron, and sidewalk were completed between Holly Street and Gibbsboro road. Site clean up was done along Berlin Road and the turf was restored where damage was noted during the concrete process.

Anticipated Work for the Week of June 17, 2024:


No work is anticipated to occur. FDR is expected to commence on Monday, June 24, 2024.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'P. Akanbi', is written over a horizontal line.

Praise Akanbi
Staff Engineer