

## Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Chew Road (CR 536)

Pestleton Road to Atlantic County Border

Waterford Township, Camden County, NJ

*Weekly Progress Report 01*

*October 9, 2024 to October 11, 2024*



Figure 1

VMS installed at each end of the project warning motorist of Project Start. Detour in place



Figure 2  
Full Depth Reclamation starts at STA 12+50±



Figure 3  
Sheepfoot Roller Trailing Reclaimer





Figure 4

Steeldrum Roller trails FDR and Sheepfoot Roller along Chew Road



Figure 5

Portland Cement mixed into Reclamation





Figure 6  
Contractor checks grades along Chew Road, Mill utilized in Fill areas



Figure 7  
Grader sets proposed grade over cut/fill areas



Making It Better, Together.



**Consulting engineer services**  
Engineers, Planners, and Land Surveyors

### **Work Completed thru October 11, 2024**

- Traffic Control Signage installed at either end of the project
- VMS installed
- Contractor mobilized
- FDR from STA 12+50± to 36+40±
- Randomized testing of FDR each day

### **Quantities thru October 11, 2024**

- Item #23: Full Depth Reclamation (6,777.7 SY)
- Item #24: Portland Cement (202.06 TON)

### **Summary of Work Completed Week of October 7, 2024**

A pre-construction meeting was conducted on July 17, 2024 and NTP was provided for August 19, 2024.

During the week of October 7<sup>th</sup>, the contractor installed VMS signs at each end of the project limits. Traffic control and police officers are stationed on each end during active construction.


On Wednesday, October 9<sup>th</sup> the crew began full depth reclamation (FDR) at STA 12+50± and continued to STA 36+40± through Friday, October 11<sup>th</sup>. Areas that required fill were graded to match the proposed grades. Samples for testing were taken at STAs 13+00, 21+30, and 30+60±.

### **Anticipated Work for Week of October 14, 2024**

Contractor is expected to continue FDR for Phase 1 through the week of October 14<sup>th</sup>, with completion of FDR expected to be during the week of October 21<sup>st</sup>. Base Pave for Phase 1 is expected to begin on October 23<sup>rd</sup>.



Making It Better, Together.



**Consulting engineer services**  
Engineers, Planners, and Land Surveyors

**Notice to Proceed Date:**

**Monday, August 19, 2024**

**Contract Completion Milestones**

**Substantial Completion Date:**

**Saturday, November 16, 2024**

**Final Completion Date:**

**Monday, December 16, 2024**

**Percent Complete by Duration:**

**4%**

**Percent Complete by Payments:**

**0%**

Prepared By:  
Consulting Engineer Services

A handwritten signature in blue ink, appearing to read "Ben Gonzalez".

Benjamin Gonzalez, EIT  
Assistant Engineer