

## Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Chew Road (CR 536)

Pestleton Road to Atlantic County Border

Waterford Township, Camden County, NJ

*Weekly Progress Report 03*

*October 21, 2024 to October 25, 2024*



Figure 1  
Continued Pipe Replacement (STA 83+50±)



Figure 2  
New Headwall Set at Storm Crossing (STA 83+50±)



Figure 3  
Start to Mill to Subbase (STA 12+00± to 82+00±)





Figure 4  
Phase 1 Base Pave (STA 12+00± to 82+00±)



Figure 5  
FDR Begins for Phase 2 at STA 82+25±



Making It Better, Together.



**Consulting engineer services**  
Engineers, Planners, and Land Surveyors

### **Work Completed thru October 21, 2024**

- Traffic Control Signage installed at either end of the project
- VMS installed
- Pipe replacements at STAs 83+50± and 63+75± are completed
- Mill to subbase for the length of Phase 1 completed
- Base pave for Phase 1 completed (STA 12+00± to 82+00±)
- Phase 2 FDR starts at STA 82+25±
- FDR sample collected at STA 100+25±

### **Quantities thru October 21, 2024**

- Item #23: Full Depth Reclamation (5,041.67 SY)
- Item #24: Portland Cement (150.2 TON)
- Item #26: HMA 19M64 Base (2,410.48 TON)

### **Items To Be Included in Future CO**

- 24" Headwall (1 EA)
- 24" RCP (60 LF)
- NJDOT #57 Stone (34.76 TON)
- HMA 19M64 (7.19 TON)
- Rip-rap 4"-6" (13.32 TON)

### **Summary of Work Completed Week of October 21, 2024**

During the week of October 21<sup>st</sup>, the contractor finalized the stormwater pipe crossings at STAs 63+75± and 83+50±. Milling to subbase occurred prior to the base pave and completion of Phase 1 of the overall project.

FDR for Phase 2 began on Thursday, October 24<sup>th</sup>, and continued to Friday, October 25<sup>th</sup>.

### **Anticipated Work for Week of October 21, 2024**

The contractor is expected to continue FDR for Phase 2 through the week of October 28<sup>th</sup>.



Making It Better, Together.



**Consulting engineer services**  
Engineers, Planners, and Land Surveyors

**Notice to Proceed Date:**

**Monday, August 19, 2024**

**Contract Completion Milestones**

**Substantial Completion Date:**

**Saturday, November 16, 2024**

**Final Completion Date:**

**Monday, December 16, 2024**

**Percent Complete by Duration:**

**16%**

**Percent Complete by Payments:**

**0%**

Prepared By:  
Consulting Engineer Services

A handwritten signature in blue ink, appearing to read "Ben Gonzalez".

Benjamin Gonzalez, EIT  
Assistant Engineer