

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #6

Monday, November 18, 2024, to Friday, November 29, 2024



*Figure:1
Installed sidewalks and ramps at Saint rose school*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



*Figure 2:
Continued sewer main replacement along Eastbound lane*



*Figure 3:
Continued removal of rubblized concrete pavement along eastbound lane*

- **Work Completed this week:**
 - Removal of previously rubblized pavement
 - Installation of new curbs, sidewalk, and Driveways at selected locations
 - Sewer main and lateral replacement
 - Replacement and resetting of Inlet and manholes.

- **Items completed this period:**
 - Drainage grate replacement
 - Curb piece replacement
 - Dense graded aggregate placement
 - Concrete sidewalk 4"
 - Concrete driveway 6"
 - 9" X 18" concrete curb
 - Removal of concrete pavement
 - Sewer lateral replacement
 - Sewer manhole installation

- **Progress Next Two Weeks:**
 - Curb, sidewalk, and driveway replacement
 - Manhole and inlet reconstruction/reset
 - Sewer main and lateral replacement
 - Removal of previously rubblized concrete pavement

- **Next Progress Meeting:**
 - The next Progress Meeting has been scheduled for Tuesday, October 29, 2024, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design

James Winckowski, PE, County Engineer