

Department of
Public Works

Almar Dyer
Commissioner, Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Bid Number B1-23

Maintenance of Thermoplastic Painting on CR 700 Series Roads

Various Municipalities, Camden County, New Jersey

Progress Report #2

Week Ending May 3, 2024

Progress Photographs:



Photograph 1 – 24" White Thermoplastic Stop Bar and Standard Cross Walk Striping being installed along Norcross Road near Linden Lake Senior Apartments.



Photograph 2 – Typical White Gore Striping being installed at the Egg Harbor Road (CR 702) intersection with United States Avenue.



Photograph 3 – Arrows and “ONLY” being installed on Egg Harbor Road (CR 702).



Photograph 4 – Typical Ladder Cross Walk being installed on Clementon-Erial Road (CR 703).

Work Completed this Report Cycle:

- Work continued throughout the southern portion of Camden County during this reporting cycle.
- The contractor was installing thermoplastic in accordance with the contract documents along CR 701, CR 702, CR 703 CR 733, CR 745, CR 751 and unlabeled CR 700 roads.

Changes to the Initial Contract items:

- Work Directive #1 for the Rumble Strips encountered on CR 723 was approved by the County Engineer at a rate of \$4.20 per linear foot. The same pay item for 8" Striping will be utilized for "Do Not Block the Box" striping. The Supplemental Item for Rumble Strips and for "Do Not Block the Box" striping will be incorporated into the contract in a future Change Order.

Project Schedule:

- Bid Opening Date: September 13, 2023
- Notice to Proceed: April 1, 2024
- Start Date: April 8, 2024
- Initial Completion Date: July 10, 2024
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: Unchanged, July 10, 2024
- Initial Award: \$385,333.77
- Contract Value: \$385,333.77

- Status of Work Completed to Date based on approximate percentages:
 - Overall Project: 32% ±
 - Time Used to Date: 40.0%
 - Paid to Date: 0.00% Payment #1P for work completed through April 30, 2024 in the amount of \$90,080.14 is currently being reviewed by Bach Associates.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC