

Department of
Public Works

Almar Dyer
Commissioner, Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Bid Number B1-23

Maintenance of Thermoplastic Painting on CR 700 Series Roads

Various Municipalities, Camden County, New Jersey

Progress Report #3

Week Ending May 17, 2024

Progress Photographs:



Photograph 1 – Typical Zebra Cross Walk Striping being installed.

Department of
Public Works

Almar Dyer
Commissioner, Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



Photograph 2 - Typical 24" Yellow Thermoplastic Gore Striping being installed.



Photograph 3 – Piano Key Cross Walk and Stop Bar being installed on Sicklerville Road (CR 705).



Photograph 4 – Typical Railroad Crossing Symbols being installed on Sherman Avenue (CR 760).

Work Completed this Report Cycle:

- Work continued throughout Camden County during this reporting cycle. The contractor was installing thermoplastic in accordance with the contract documents along CR 703, CR 704, CR 706 CR 740, and CR 760 roads.

Changes to the Initial Contract items:

- Work Directive #1 for the Rumble Strips encountered on CR 723 was approved by the County Engineer at a rate of \$4.20 per linear foot. The Supplemental Item for Rumble Strips will be incorporated into the contract in a future Change Order.
- The same pay item for 8" Striping was going to be utilized for "Do Not Block the Box" striping. However, due to the estimated quantity of "Do Not Block the Box" striping of 23,840 LF, a negotiated price of \$3.74/LF was presented to the County as a possible Work Directive. However, approval was temporarily paused until the contract nears completion and there is a better understanding of the overall project budget. No further "Do Not Block the Box" striping will be installed until the Work Directive is approved.

Project Schedule:

- Bid Opening Date: September 13, 2023
- Notice to Proceed: April 1, 2024
- Start Date: April 8, 2024
- Initial Completion Date: July 10, 2024
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: Unchanged, July 10, 2024
- Initial Award: \$385,333.77
- Contract Value: \$385,333.77

- Status of Work Completed to Date based on approximate percentages:
 - Overall Project: 48.0% ±
 - Time Used to Date: 47.0%
 - Paid to Date: 23.4% Payment #1P for work completed through April 30, 2024 in the amount of \$90,080.14 was submitted to the County on May 6, 2024.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC