

Department of
Public Works

Almar Dyer
Commissioner, Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Bid Number B1-23

Maintenance of Thermoplastic Painting on CR 700 Series Roads

Various Municipalities, Camden County, New Jersey

Bi-weekly Progress Report #4

Week Ending May 31, 2024

Progress Photographs:



Photograph 1 – Typical 24" Yellow Thermoplastic Gore Striping being installed on Sicklerville Road (CR 705) near the intersection of Hickstown Road.



Photograph 2 - Typical Stop Bars and Standard Cross Walk Striping being installed at the intersection of Sicklerville Road (CR 705) and Hickstown Road.



Photograph 3 – Turn Arrows and “ONLY” being installed on Almonesson Road (CR 706) at the Lower Landing Road intersection.



Photograph 4 – Typical Zebra Cross Walk striping being installed on Lakeland Avenue (CR 747).

Work Completed this Report Cycle:

- Work continued throughout Camden County during this reporting cycle of May 20, 2024 through May 31, 2024. The contractor was installing thermoplastic in accordance with the contract documents along CR 705, CR 706, CR 759, CR 747, CR 707, CR 750, CR 748, CR 749, CR 728, and CR 727 and CR 754 roads.

Changes to the Initial Contract items:

- Work Directive #1 for the Rumble Strips encountered on CR 723 was approved by the County Engineer at a rate of \$4.20 per linear foot. The Supplemental Item for Rumble Strips will be incorporated into the contract in a future Change Order.
- The same pay item for 8" Striping was going to be utilized for "Do Not Block the Box" striping. However, due to the estimated quantity of "Do Not Block the Box" striping of 23,840 LF, a negotiated price of \$3.74/LF was presented to the County as a possible Work Directive. However, approval was temporarily paused until the contract nears completion and there is a better understanding of the overall project budget. No further "Do Not Block the Box" striping will be installed until the Work Directive is approved.

Project Schedule:

- Bid Opening Date: September 13, 2023
- Notice to Proceed: April 1, 2024
- Start Date: April 8, 2024
- Initial Completion Date: July 10, 2024
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: Unchanged, July 10, 2024
- Initial Award: \$385,333.77
- Contract Value: \$385,333.77

- Status of Work Completed to Date based on approximate percentages:
 - Overall Project: 71.2% ±
 - Time Used to Date: 61.0%
 - Paid to Date: 23.4% Payment #1P for work completed through April 30, 2024 in the amount of \$90,080.14 was submitted to the County on May 6, 2024. Payment Application #2 for \$178,910.11 is currently being reviewed for processing. If approved, the total work completed to date will be \$274,479.84. (71.2% of \$385,333.77)

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC