

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Chew Road (CR 536)

Pestleton Road to Atlantic County Border

Waterford Township, Camden County, NJ

Weekly Progress Report 04

November 4, 2024 to November 8, 2024



Figure 1
Mill to Subbase



Figure 2
Repair to Soft Spot



Figure 3
Tack Coat prior to Paving



Figure 4
Paving for Phase 2



Figure 5
FDR starts for Phase 3



Making It Better, Together.



Consulting engineer services
Engineers, Planners, and Land Surveyors

Work Completed thru November 4, 2024

- Traffic Control Signage installed at either end of the project
- VMS installed
- Mill to subbase for Phase 2
- Repair to identified soft spot prior to mill
- Base paving for Phase 2 completed
- FDR started for Phase 3

Quantities thru November 4, 2024

- Item #23: Full Depth Reclamation (2,638.89 SY)
- Item #24: Portland Cement (75.23 TON)
- Item #26: HMA 19M64 Base (2,108.47 TON)

Items To Be Included in Future CO

- Tire Scrubber (8.47 TON)

Summary of Work Completed Week of November 4, 2024

During the week of November 4, the contractor completed milling to subbase for phase 2. The soft spot identified last week was repaired prior to milling. After milling, tack coat was applied the day before base paving. Phase 3 FDR started as well.

Anticipated Work for Week of November 11, 2024

For the week of November 11th, the contractor will continue with Phase 3 FDR.



Making It Better, Together.



Consulting engineer services
Engineers, Planners, and Land Surveyors

Notice to Proceed Date:

Monday, August 19, 2024

Contract Completion Milestones

Substantial Completion Date:

Saturday, November 16, 2024

Final Completion Date:

Monday, December 16, 2024

Percent Complete by Duration:

35%

Percent Complete by Payments:

28%

Prepared By:
Consulting Engineer Services

A handwritten signature in blue ink, appearing to read "Ben Gonzalez".

Benjamin Gonzalez, EIT
Assistant Engineer