Construction Management and Inspection Services





CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22 Federal Project No. STBGP-PHILA-0613(301) NJDOT Job No. 5809322 ERI Job #:30750 71 Township of Cherry Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #11 June 5, 2023 to June 9, 2023



Figure: 1 – Installation of Type B inlet and 18" DIP along the eastbound lane between Wilson Road and Lincoln Avenue



Figure: 2 – Reconstruction of existing B inlet along the eastbound lane between Columbia Boulevard and Wilson Road



Figure: 3 – Roadway restoration of newly installed 18" DIP and 18" RCP storm sewer trench between Wilson Road and Lincoln Avenue

Work Completed the Week of June 5, 2023:

Black Rock's pipe crew continued installation of drainage improvements along the eastbound lane between Columbia Boulevard and Wilson Road. The pipe crew installed 14.5 linear feet of 18" DIP, 96 linear feet of 18" RCP, 1 B inlet, 5 inlet filters, reconstructed 4 existing B inlets and dug 11.1 cubic yards of test pits.

#5: Police-Uniform Law Enforcement Officer - 85 MH

#9: Excavation, Test Pit – 11.1 CY

#19: Hot Mix Asphalt, 19M64 Base Course – 14 Tons

#24: 18" Ductile Iron Pipe - 14.5 LF

#26: 18" Reinforced Concrete Pipe – 95 LF

#28: Inlet, Type B (Complete) – 1 Unit

#34: Reconstructed Inlet Type B, Using New Casting – 4 Units

#71: Inlet Filer Type 2, 2' x 4' – 5 Units

Anticipated Work for the Week of June 12, 2023:

Black Rock's pipe crew will continue the installation of the proposed storm sewer improvements between Columbia Boulevard and Cleveland Avenue along both the eastbound and westbound lanes.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023
Contract Completion Date: December 31, 2023
Contract Completion Percentage: 17.91%

Initial Project Cost: \$4,200,000.00

Prepared By:

C. Jeremy Noll, PE, CME, CPWM

Resident Engineer

Environmental Resolutions, Inc.