



**CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22**  
**Federal Project No. STBGP-PHILA-0613(301)**  
**NJDOT Job No. 5809322**  
**ERI Job #:30750 71**  
**Township of Cherry Hill**  
**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #17**  
**August 7, 2023 to August 11, 2023**



*Figure: 1 – Installation of 12” DIP storm sewer along the eastbound lane between Roosevelt Boulevard and Cleveland Avenue*



*Figure: 2 – Installation of ADA ramp and concrete sidewalk along the eastbound lane at the intersection with DaCosta Drive*



*Figure: 3 – Relocation of a residential sanitary sewer lateral along the eastbound lane between Roosevelt Drive and Cleveland Avenue*

**Work Completed the Week of August 7, 2023:**

Black Rock's concrete subcontractor, Discover Construction, completed the concrete improvements along both the westbound and eastbound lanes between the County line and King's Highway. Discover installed 280.7 square yards of concrete sidewalk, 231.5 linear feet of concrete vertical curb and 5 square yards of detectable warning surface. Black Rock's pipe crew continued the installation of drainage improvements between Roosevelt Drive and Cleveland Avenue. The pipe crew installed 161 linear feet of 12" DIP, 131 linear feet of 18" RCP, 1 type B inlet, 1 inlet filter, dug 3.5 cubic yards of test pits and relocated 2 sanitary sewer laterals.

- #5: Police-Uniform Law Enforcement Officer – 152 MH**
- #9: Excavation, Test Pit – 3.5 CY**
- #21: 12" Ductile Iron Pipe, Class 53 – 161 LF**
- #26: 18" Reinforced Concrete Pipe, Class IV – 131 LF**
- #28: Inlet, Type B (Complete) – 1 Unit**
- #40: Concrete Sidewalk, 4" Thick – 103.9 SY**
- #43: Detectable Warning Surface – 5 SY**
- #44: 9" x 16" Concrete Vertical Curb – 231.5 LF**
- #71: Inlet Filter Type 2, 2' x 4' – 1 Unit**
- #CH1: Concrete Sidewalk, 4" Thick (Cherry Hill) – 176.8 SY**
- #S8: Relocate Sanitary Sewer Lateral, Complete – 2 Units**

**Anticipated Work for the Week of August 14, 2023:**

Discover Construction will begin concrete improvements along both the eastbound and westbound lanes between King's Highway and Millstream Drive. Black Rock's pipe crew will complete the installation of drainage improvements between Lincoln Avenue and Cleveland Avenue and then begin HMA restoration and topsoil and seeding along both lanes between the County line and King's Highway.

**Bid Opening Date: March 31, 2022**

**Amended Notice to Proceed Date: March 27, 2023**

**Start Date: March 27, 2023**

**Anticipated Completion Date: December 1, 2023**

**Contract Completion Date: December 31, 2023**

**Contract Completion Percentage: 26.70%**

**Initial Project Cost: \$4,200,000.00**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.