

Construction Management and Inspection Services



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #19
August 21, 2023 to August 25, 2023



Figure: 1 – Installation of reinforced concrete driveway apron, sidewalk and curb along the westbound lane between Friendship Drive and Millstream Drive



Figure: 2 – Topsoil, seed and fertilizer restoration around newly installed ADA ramp, concrete sidewalk and guide rail along the eastbound lane between DaCosta Drive and the County line



Figure: 3 – Installation of concrete sidewalk and curb along the westbound lane at the intersection with Friendship Drive

Work Completed the Week of August 21, 2023:

Black Rock's concrete subcontractor, Discover Construction, continued the concrete improvements along the westbound lane between King's Highway and Millstream Drive. Discover installed 185.6 square yards of concrete sidewalk, 812 linear feet of concrete vertical curb and 160.3 square yards of 6" thick, reinforced concrete driveway apron. Black Rock's pipe crew completed the HMA curb trench and topsoil, seed & fertilizer restoration on the east side of the project. Black Rock installed 332.2 square yards of topsoil, seed & fertilizer.

- #5: Police-Uniform Law Enforcement Officer – 101.5 MH**
- #40: Concrete Sidewalk, 4" Thick – 52.9 SY**
- #42: Concrete Driveway, Reinforced, 6" Thick – 160.3 SY**
- #44: 9" x 16" Concrete Vertical Curb – 812 LF**
- #68: Topsoiling, 4" Thick – 299.4 SY**
- #69: Fertilizing & Seeding, Type F – 299.4 SY**
- #CH1: Concrete Sidewalk, 4" Thick (Cherry Hill) – 132.7 SY**
- #CH7: Topsoiling, 4" Thick (Cherry Hill) – 32.8 SY**
- #CH8: Fertilizing & Seeding, Type F (Cherry Hill) – 32.8 SY**

Anticipated Work for the Week of August 28, 2023:

Discover Construction will complete the concrete improvements along the westbound lane between King's Highway and Millstream Drive and the begin concrete improvements along the westbound lane between Millstream Drive and Madison Drive. Black Rock will complete the HMA curb trench restoration and topsoil and seeding along the eastbound lane between King's Highway and Millstream Drive.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 33.27%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.