



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS

Federal Project No. STBGP-PHILA-0613(301)

NJDOT Job No. 5809322

ERI Job #:30750 71

Township of Cherry Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #1

March 27, 2023 to March 31, 2023



Figure: 1 – Installation of Type B Inlet along the eastbound lane between Kings Croft Drive and the County Border



Figure: 2 – Installation of Type Double B Inlet along the eastbound lane between Kings Croft Drive and the County Border



Figure: 3 – HMA restoration in front of newly installed Type Double B and B Inlets the eastbound lane between Kings Croft Drive and the County Border

Work Completed the Week of March 27, 2023:

The contractor, Black Rock Enterprises, Inc., mobilized to the site on Monday, March 27, 2023. Black Rock's pipe crew began installation of drainage improvements along the eastbound lane between King's Croft Drive and the County border. The pipe crew installed 15 linear feet of 15" RCP, 2 B inlets and 3 Double B inlets. The pipe crew also installed 200 linear feet of silt fence.

- #3: Temporary Control Truck with Mounted Crash Cushion – 1 Unit**
- #5: Police-Uniform Law Enforcement Officer – 82 MH**
- #25: 15" Reinforced Concrete Pipe, Class IV – 8 LF**
- #28: Inlet, Type 'B', Complete – 2 Units**
- #29: Inlet, Type Double 'B', Complete – 3 Units**
- #70: Heavy Duty Silt Fence – 200 LF**

Anticipated Work for the Week of April 3, 2023:

South State's pipe crew will continue installation of the proposed storm sewer improvements along the eastbound lane between King's Highway and the County Border.

Bid Opening Date: March 31, 2023

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 5.37%

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.