

Construction Management and Inspection Services



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #26
November 13, 2023 to November 24, 2023



Figure: 1 – Installation of HMA 19M64 base course in the westbound lane between Millstream Drive and King’s Highway



Figure: 2 – Installation of concrete curb, sidewalk, and ADA ramp along the eastbound lane at the intersection with Coolidge Road



Figure: 3 – Installation of thermoplastic traffic striping and markings between the County Border and King's Highway

Work Completed the Weeks of November 13, 2023 & November 20, 2023:

Black Rock's FDR subcontractor, Asphalt Paving Systems (APS), completed the fine grading of the FDR between Millstream Drive and King's Highway. Black Rock's milling and paving crew installed HMA 19M64 base course between Millstream Drive & King's Highway. They also milled and overlaid with HMA 12.5M64 surface course along the eastbound lane between the County Border and King's Highway. The milling and paving crew milled 5,319.31 square yards of existing roadway and installed 1,392.28 tons of HMA 19M64 base course, 802.6 tons of 12.5M64 surface course, 123.27 square yards of pavement repair and 4,778 linear feet of polymerized joint adhesive. Black Rock's striping subcontractor, Straight Lines, installed traffic striping and markings between the County Border and King's Highway. Straight Lines installed 8,849 linear feet of 4" striping, 1,303 linear feet of 8" striping, 1,071 linear feet of 24" striping and 238 square feet of thermoplastic markings. Discover returned to the site and continued concrete improvements between Lake Drive East and Rt. 38. Discover installed 176.56 square yards of sidewalk, 23.74 square yards of concrete driveway apron, 5.76 square yards of detectable warning surface, 901 linear feet of curb, and 717 linear feet of concrete curb & gutter.

- #5: Traffic Safety Services – 132 MH**
- #15: HMA Milling, 3" or Less – 5,319.31 SY**
- #17: HMA Pavement Repair – 123.27 SY**
- #18: HMA 12.5M64 Surface Course – 802.60 Tons**
- #19: HMA 19M64 Base Course – 1,383.28 Tons**
- #20: Polymerized Joint Adhesive – 4,778 LF**
- #40: Concrete Sidewalk, 4" Thick – 160.34 SY**
- #42: Concrete Driveway, Reinforced, 6" Thick – 23.74 SY**
- #43: Detectable Warning Surface – 5.76 SY**
- #44: 9" x 16" Concrete Vertical Curb – 901 LF**
- #45: 9" x 16" Concrete Monolithic Curb & Gutter – 717 LF**
- #51: Traffic Stripes, Long-Life, Epoxy Resin, 4" Wide – 8,849 LF**
- #52: Traffic Stripes, Thermoplastic, 8" Wide – 1,303 LF**
- #53: Traffic Stripes, Thermoplastic, 24" Wide – 1,071 LF**
- #54: Traffic Marking Symbols, Thermoplastic – 238 SF**
- #CH1: Concrete Sidewalk, 4" Thick (Cherry Hill) – 16.22 SY**

Anticipated Work for the Weeks of November 27, 2023 & December 4, 2023:

Black Rock's paving crew will install HMA 12.5M64 surface course between Lake Drive East and King's Highway. Discover will continue concrete improvements between Lake Drive East and Rt. 38.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 31, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 77.92%

Initial Project Cost: \$4,200,000.00

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.