Construction Management and Inspection Services





JACKSON ROAD (CR 534) ROADWAY IMPROVEMENTS ERI Job #:30750 83 Borough of Berlin & Township of Berlin County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #2 August 12, 2024 to August 23, 2024



Figure: 1 – Installation of Type Double B Inlet and 12" RCP at the intersection with Hamilton Street



Figure: 2 – Installation of scour hole at the end of the newly installed concrete drainage swale along the frontage of 117 Jackson Road



Figure: 3 – Installation of 12" RCP along the eastbound lane between Washington Street and Hamilton Street

Work Completed the Weeks of August 12, 2024 and August 19, 2024:

CTX's pipe crew continued installation of drainage improvements between Washington Street and Hamilton Street. The pipe crew installed 335 linear feet of 12" RCP, 1 Double B inlet, 1 A inlet, reconstructed 1 inlet, 33.7 square yards of rip rap scour hole, set 4 B inlet casting, 1 A inlet casting, 1 manhole casting and dug 9.1 cubic yards of test pits.

#4: Traffic Director, Flagman – 158 MH
#59: Excavation, Test Pit – 9.1 CY
#63: 12" RCP – 335 LF
#67: Set Inlet Type A Casting – 1 Unit
#68: Set Inlet Type B Casting – 4 Units
#70: Set Manhole Casting, Sanitary – 1 Unit
#71: Reconstruct Stormwater Structure Using New Casting – 1 Unit
#73: Inlet, Type 'Double B' – 1 Unit
#77: Scour Hole, 12" Deep, Rip-Rap, d50 = 6" – 33.7 SY
#S1: Inlet, Type 'A' – 1 Unit

Anticipated Work for the Weeks of August 26, 2024 & September 2, 2024

CTX's pipe crew will complete the installation of the proposed storm sewer improvements.

<u>Bid Opening Date</u>: January 9, 2024 <u>Notice to Proceed Date</u>: June 10, 2024

Start Date: June 11, 2024

Anticipated Completion Date: October 8, 2024 Contract Completion Date: November 7, 2024 Contract Completion Percentage: 18.15%

Initial Project Cost: \$1,593,000.00

Prepared By:

C. Jeremy Noll, PE, CME, CPWM

Resident Engineer

Environmental Resolutions, Inc.