



Making It Better, Together.

# **Bi-Weekly Status Report**

## Work Completed from August 16, 2024 through August 30, 2024

Lafayette Avenue (CR-693) Roadway Improvements from Haddonfield-Berlin Road (CR-561) to NJ Route 73

The Lafayette Avenue (CR-693) Roadway Improvements from Haddonfield-Berlin Road (CR-561) to NJ Route 73 - was awarded to Asphalt Paving Systems, in the amount of \$2,174,400.00 Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

• No Shop drawings submitted.

## Storm Sewer

• No work performed.

## Concrete Improvements

- Concrete curb, sidewalk, and aprons were formed and installed.
- All Concrete work is complete at this time.



CONSULTING AND MUNICIPAL ENGINEERS LLC NJ CERTIFICATE OF AUTHORIZATION NO. 24GA28359000 Barnegat • Berlin • Camden • Howell • Medford • Monmouth Junction • Parlin S:\Camden County\Project Files\HCM00606.01 - Lafayette Avenue\Correspondence\Bi-Weekly Status Reports\Bi-Weekly Status Report WE 08-30-24.doc



August 30, 2024 Our File No. HCM00606.01 Page 2

## Roadway Reconstruction

- Full depth reclamation.
- Base pavement through 9<sup>th</sup> avenue completed.







S:\Camden County\Project Files\HCM00606.01 - Lafayette Avenue\Correspondence\Bi-Weekly Status Reports\Bi-Weekly Status Report WE 08-30-24.doc



August 30, 2024 Our File No. HCM00606.01 Page 3

#### Traffic Control

• Police traffic directors are onsite as required.

#### Changes to the Initial Contract Items

• No changes submitted.

### Project Dates

- Bid Opening: January 9, 2024
- Notice to Proceed: March 27, 2024
- Start Date: May 20, 2024
- Original Substantial Completion Date: September 19, 2024 (150 Calendar Days)
- Stop Work Date: Anticipated to be week of September 23, 2024
- Amended NTP: N/A
- Original Final Completion Date: October 19, 2024 (180 Calendar Days)
- Revised Substantial Completion Date: N/A
- Revised Final Completion Date: N/A
- Initial Award: \$2,174,400.00