

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #4
April 15, 2024, to April 19, 2024**



Figure 1. Inlet installation on Berlin Rd.



Figure 2. Sidewalk and Curb build at Linden and Berlin Intersection.

Work Completed the Week of April 15 through April 19, 2024:

The subcontractor, Asphalt Paving Systems, continued with the inlet installation on Berlin Road, starting from the Gibbsboro end. Inlet installation was accompanied with concrete pipe installations to connect these inlets. The concrete crew of APS began work this week at the intersection of Linden Ave. and Berlin Rd. They placed concrete for curb, sidewalks, ADA ramps, and driveway aprons.

Anticipated Work for the Week of April 22, 2024:


The subcontractor, Asphalt Paving Systems, will continue along Berlin Road with RCP placement. Sidewalk and Curb construction will continue as well.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'P. Akanbi', with a horizontal line underneath.

Praise Akanbi
Staff Engineer