

Roadway Improvements Along Berlin Road (CR 702) Lindenwold Borough, Camden County Contractor: South State

WEEKLY PROGRESS REPORT #5 April 22, 2024, to April 26, 2024



Figure 1. Inlet installation on Berlin Rd.



Figure 2. Concrete pad for bench at Linden and Berlin Rd.



Work Completed the Week of April 22 through April 26, 2024:

The contractor, Asphalt Paving Systems, continued with the inlet and concrete pipe installation on Berlin Road. This week's installation spans the length from Cypress Ave. to Chestnut Ave. The concrete crew of APS continued work this week for curb, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. from Linden Ave. to Myrtle Ave. These placements also included placement of concrete for bus pads at the Linden and Berlin Rd. intersection.

Anticipated Work for the Week of April 29, 2024:

The subcontractor, Asphalt Paving Systems, will complete the available drainage placement along Berlin Road excluding inlets with gas main interventions that require official remedy plans to bypass these spots. Sidewalk and Curb construction will continue as well.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Praise Akanbi

Staff Engineer