

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #14
July 01, 2024, to July 05, 2024**



Figure 1. FDR Pulverization and Milling process



Figure 2. Base asphalt pavement along Berlin Road

Work Completed the Week of July 01 through July 05, 2024:

The subcontractor, APS, continued the road improvement on Berlin Road with the FDR phase. This week, FDR was focused between Myrtle Avenue and just beyond Elm Ave. at the Commitment Community Church. Base Asphalt was placed on the Eastbound Lane in this area as well this week.

Anticipated Work for the Week of July 8, 2024:

Preparations for asphalt paving will commence following the subgrade strengthening.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', written over a horizontal line.

Praise Akanbi
Staff Engineer