

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Kaighn Avenue Dam – East Tide Gate
(NJDEP Dam #31-066)
*Bid No. B1-24***

*Township of Pennsauken and City of Camden
Camden County, New Jersey*

CED Project No. 230005437G2

Progress Report #6
Monday, July 8, 2024 to Friday, July 19, 2024



*Figure:1
Additional repair area on East Tide Gate.*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



Figure 2: Additional repair area on East Tide Gate.



Figure 3: Replacement of Rivets.

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

- **Work Completed this week:**
 - Contractor continues dewatering.
 - Contractor continues repairs of east tide gate.
 - Contractor performed additional repairs on tide gate.

- **Items completed this period:**
 - Item No. 19 – Tide Gate Internal Diaphragm Replacement
 - Item No. 20 – Tide Gate Horizontal Member Reinforcement
 - Item No. 28 – Skin Plate Replacement
 - Item No. 29 – Replace Deteriorated Rivets

- **Progress Next Two Weeks:**
 - Continue tide gate rehabilitation.

- **Next Progress Meeting:**
 - The next Progress Meeting has been rescheduled for Thursday, July 25, 2024 at 2:30 PM.
 - Bid Award Date: March 21, 2024
 - Notice to Proceed: April 29, 2024
 - Start Date: May 7, 2024
 - Substantial Completion Date: October 25, 2024
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: November 14, 2024
 - Initial Award: \$ 2,026,422.00

Prepared by: Vincent Baglivo, PE
Project Manager
Colliers Engineering & Design

James Winckowski, PE, County Engineer