

Construction Management and Inspection Services



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

BI-WEEKLY PROGRESS REPORT #21
September 4, 2023 to September 22, 2023



Figure: 1 – Installation of Type B Inlet, 6’-8.5’ Deep, at the intersection with Washington Avenue



Figure: 2 – Installation of concrete curb and sidewalk along the eastbound lane at the intersection with Cleveland Avenue



Figure: 3 – Forming of concrete curb and sidewalk along the eastbound lane approaching the intersection with Cleveland Avenue

Work Completed the Weeks of September 4, 2023 & September 11, 2023:

Black Rock's concrete subcontractor, Discover Construction, continued concrete improvements along the eastbound lane between Madison Avenue and Wilson Road. Discover installed 414.76 square yards of concrete sidewalk, 1,232.5 linear feet of concrete vertical curb, 77.6 square yards of 6" thick, reinforced concrete driveway apron and 8.4 square yards of detectable warning surface. Black Rock's pipe crew began drainage improvements between Washington Avenue and Oak Avenue as well as continued HMA driveway installation and topsoil, seed & fertilizer restoration along the westbound lane between Millstream Drive and King's Highway. Black Rock dug 8.43 cubic yards of test pits and installed 3 type B inlets, 29 linear feet of 12" DIP, 18 linear feet of 14" DIP, 3 inlet filters, 26.32 square yards of HMA driveway and 744.5 square yards of topsoil, seed & fertilizer.

- #5: Police-Uniform Law Enforcement Officer – 188 MH
- #9: Excavation, Test Pit – 8.43 CY
- #21: 12" DIP – 29 LF
- #40: Concrete Sidewalk, 4" Thick – 319.7 SY
- #41: HMA Driveway, 4" Thick – 26.32 SY
- #42: Concrete Driveway, Reinforced, 6" Thick – 77.6 SY
- #43: Detectable Warning Surface – 8.4 SY
- #44: 9" x 16" Concrete Vertical Curb – 1,232.5 LF
- #68: Topsoiling, 4" Thick – 558.5 SY
- #69: Fertilizing & Seeding, Type F – 558.5 SY
- #71: Inlet Filter, Type 2, 2'x4' – 3 Units
- #CH1: Concrete Sidewalk, 4" Thick (Cherry Hill) – 95.06 SY
- #CH7: Topsoiling, 4" Thick (Cherry Hill) – 186 SY
- #CH8: Fertilizing & Seeding, Type F (Cherry Hill) – 186 SY
- #S4: 14" DIP – 18 LF
- #S6: Type 'B' Inlet, 6'-8.5' Deep – 3 Units

Anticipated Work for the Weeks of September 25, 2023 & October 2, 2023:

Discover Construction will continue concrete improvements along the eastbound and westbound lanes between Cleveland Avenue and Lake Drive East. Black Rock will continue drainage improvements between Lake Drive East and Oak Avenue.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 39.80%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.