



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #12
June 12, 2023 to June 16, 2023



Figure: 1 – Installation of Type B inlet along the eastbound lane at the intersection with Lincoln Avenue



Figure: 2 – Reconstruction of existing B inlet along the westbound lane between Wilson Road and Lincoln Avenue



Figure: 3 – Installation of Type Double B inlet along the eastbound lane at the between Wilson Road and Lincoln Avenue

Work Completed the Week of June 12, 2023:

Black Rock's pipe crew continued installation of drainage improvements along both the eastbound and westbound lanes between Wilson Road and Lincoln Avenue. The pipe crew installed 99 linear feet of 18" RCP, 1 B inlet, 1 double B inlet, 7 inlet filters and reconstructed 4 existing B inlets.

- #5: Police-Uniform Law Enforcement Officer – 72 MH**
- #26: 18" Reinforced Concrete Pipe – 99 LF**
- #28: Inlet, Type B (Complete) – 1 Unit**
- #29: Inlet, Type B (Complete) – 1 Unit**
- #34: Reconstructed Inlet Type B, Using New Casting – 4 Units**
- #71: Inlet Filer Type 2, 2' x 4' – 7 Units**

Anticipated Work for the Week of June 12, 2023:

Black Rock's pipe crew will continue the installation of the proposed storm sewer improvements between Columbia Boulevard and Cleveland Avenue along both the eastbound and westbound lanes.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 19.15%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.