

Construction Management and Inspection Services



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #20
August 28, 2023 to September 1, 2023



Figure: 1 – Installation of reinforced concrete driveway apron, sidewalk and curb along the westbound lane between Friendship Drive and Millstream Drive



Figure: 2 – Road widening and concrete curb HMA trench restoration along the eastbound lane between Millstream Drive and King’s Highway



Figure: 3 – Forming of concrete curb along the westbound lane between Millstream Drive and Madison Avenue

Work Completed the Week of August 28, 2023:

Black Rock's concrete subcontractor, Discover Construction, continued concrete improvements along the westbound lane between King's Highway and Madison Avenue. Discover installed 213.9 square yards of concrete sidewalk, 691 linear feet of concrete vertical curb, 333.8 square yards of 6" thick, reinforced concrete driveway apron, 3 detectable warning surfaces and reset 3 sanitary sewer manhole castings. Black Rock's pipe crew completed the road widening, HMA curb trench and topsoil, seed & fertilizer restoration along the eastbound lane between Millstream Drive and King's Highway. Black Rock excavated 92.12 cubic yards of roadway material and installed 593.33 square yards of dense graded aggregate, 6" thick and 99.25 tons of HMA 19M64 base course. They also installed 68.22 square yards of topsoil, seed & fertilizer.

- #5: Police-Uniform Law Enforcement Officer – 106 MH**
- #10: Excavation, Unclassified – 92.12 CY**
- #13: Dense Graded Aggregate Base Course, 6" Thick – 593.33 SY**
- #19: HMA 19M64 Base Course – 99.25 Tons**
- #31: Reset Existing Casting – 3 Units**
- #40: Concrete Sidewalk, 4" Thick – 128.3 SY**
- #41: HMA Driveway, 4" Thick – 14.7 SY**
- #42: Concrete Driveway, Reinforced, 6" Thick – 333.8 SY**
- #43: Detectable Warning Surface – 3 SY**
- #44: 9" x 16" Concrete Vertical Curb – 691 LF**
- #CH1: Concrete Sidewalk, 4" Thick (Cherry Hill) – 85.6 SY**
- #CH7: Topsoiling, 4" Thick (Cherry Hill) – 68.22 SY**
- #CH8: Fertilizing & Seeding, Type F (Cherry Hill) – 68.22 SY**

Anticipated Work for the Week of September 4, 2023:

Discover Construction will continue concrete improvements along the westbound lane between Millstream Drive and Cleveland Avenue and the begin concrete improvements along the eastbound lane between Cleveland Avenue and the Cherry Valley Swim Club. Black Rock will begin drainage improvements between Washington Avenue and Coolidge Road.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 35.86%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.