



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22

Federal Project No. STBGP-PHILA-0613(301)

NJDOT Job No. 5809322

ERI Job #:30750 71

Township of Cherry Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #4

April 17, 2023 to April 21, 2023



Figure: 1 – Installation of Double E Inlet along the eastbound lane between DaCosta Drive and Kings Highway



Figure: 2 – Installation of B Inlet along the eastbound lane between Kings Highway and Friendship Lane



Figure: 3 – Installation of E Inlet along the westbound lane between Kings Highway and Friendship Lane

Work Completed the Week of April 17, 2023:

Black Rock's pipe crew completed installation of drainage improvements along the eastbound lane between Crofton Commons and Kings Highway and began installation of drainage improvements along both the eastbound and westbound lanes between Kings Highway and Millstream Drive. The pipe crew installed 1 Double B inlet, 1 Double E inlet, 3 B inlets, 1 E inlet and 5 inlet filters.

#5: Police-Uniform Law Enforcement Officer – 81 MH

#27: Inlet, Type 'B', Complete – 3 Units

#29: Inlet, Type Double 'B', Complete – 2 Units

#30: Inlet, Type 'E', Complete – 1 Unit

#71: Inlet Filter Type 2, 2' x 4' – 5 Units

Anticipated Work for the Week of April 17, 2023:

South State's pipe crew will continue the installation of the proposed storm sewer improvements between King's Highway and Millstream Drive along both the eastbound and westbound lanes.

Bid Opening Date: March 31, 2023

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 9.88%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.