



Consulting & Municipal
ENGINEERS



Making It Better, Together.

Bi-Weekly Status Report

Work Completed from August 5, 2024 through August 16, 2024

Lafayette Avenue (CR-693) Roadway Improvements from Haddonfield-Berlin Road (CR-561) to NJ Route 73

The Lafayette Avenue (CR-693) Roadway Improvements from Haddonfield-Berlin Road (CR-561) to NJ Route 73 - was awarded to Asphalt Paving Systems, in the amount of \$2,174,400.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- No Shop drawings submitted.

Storm Sewer

- No work performed.

Concrete Improvements

- Concrete curb, sidewalk, and aprons were formed and installed.



CONSULTING AND MUNICIPAL ENGINEERS LLC

NJ CERTIFICATE OF AUTHORIZATION NO. 24GA28359000

Barnegat • Berlin • Camden • Howell • Medford • Monmouth Junction • Parlin



Roadway Reconstruction

- Full depth reclamation.





Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No changes submitted.

Project Dates

- Bid Opening: January 9, 2024
- Notice to Proceed: March 27, 2024
- Start Date: May 20, 2024
- Original Substantial Completion Date: September 19, 2024 (150 Calendar Days)
- Stop Work Date: Anticipated to be week of September 23, 2024
- Amended NTP: N/A
- Original Final Completion Date: October 19, 2024 (180 Calendar Days)
- Revised Substantial Completion Date: N/A
- Revised Final Completion Date: N/A
- Initial Award: \$2,174,400.00