

Camden County
Atco Avenue (CR 710) Roadway Improvements from White Horse Pike (US Route 30) to Hayes Mill Road, Waterford Township and Winslow Township, Camden County, NJ

CONSULTANT'S PROGRESS REPORT

July 22nd – August 4th, 2024

1. Items of work accomplished during period.

- Gemini has completed installation of stormwater piping from Station 10+40 to Station 19+90. New castings, bicycle safe grates and curb pieces installed at structures encountered.
- Gemini has been closing Atco Avenue from Granger Avenue to Hayes Mill Road during working hours (7am-5pm) with Police Officers from each jurisdiction at each end. This operation has gone without issue and will continue to be utilized.

2. Items of work planned for next period

- Gemini will continue with RCP installation, setting new castings and all other work pertaining to drainage improvements. Gemini plans to finish this work on 8/16/24, but this date may be pushed back due to weather.
- Lexa plans to begin concrete curbing installation on 8/14/24, although this date may also be pushed back due to weather.

3. Contract Completion Milestones

- Bid opening Date: Wednesday, June 12, 2024
- Notice to Proceed Date: Monday, July 22, 2024
- Substantial Completion Date: Tuesday, November 19, 2024
- Final Completion Date: Thursday, December 19, 2024
- Initial Award: \$1,004,083.41
- Contract Value: \$1,004,083.41
- Percent Complete by Duration: 11.7% (14/120 Calendar Days)
- Percent Complete by Payments: 11.3% (1st estimate \$113,951.55)

4. Photos



Submitted by: Donald R. Newell Jr., P.E.
T&M Associates

\\tandmassociates.local\Public\Projects\CAMD\00430\Construction\Payment\Pay App #1\Consultant Progress Report No. 1.docx