



**West Fleming Pike (CR 723) Roadway Improvements
Township of Winslow
County of Camden, New Jersey**

**PROGRESS REPORT #4
September 16th through September 20th, 2024**



Figures 1 & 2 – Noon-Mathis Associates performing survey layout work for the installation of concrete curb and concrete gutter on West Fleming Pike (CR 723), Camden County.



Figures 3 & 4 - Noon-Mathis Associates continues survey layout for concrete curb and concrete gutter.



Figures 5 & 6 - Noon-Mathis Associates performs layout for full depth reclamation (FDR) segment.

Work Completed Between September 16th, 2024 and September 20th, 2024 :

Noon-Mathis Associates performed survey work for concrete curb and concrete gutter as well as survey layout for full depth reclamation (FDR) area.

Item #2: Construction Layout – 50%

Anticipated Work for the Weeks of September 23 – October 4th, 2024:

Week 1 (September 23rd to September 27th): Survey work continues. Concrete curb and concrete gutter installation will commence as well as full depth reclamation (FDR). Monday and Tuesday, September 23rd and 24th, there will be **no traffic restrictions**. Wednesday, Thursday, and Friday, September 25th, 26th, and 27th, a **hard detour closing** West Fleming Pike from Route 73 (Mr. Bills) to the Camden County line (Great Egg Harbor River Bridge) will be in place, following the posted detour, with the assistance of The Winslow Township Police Department. This will include the closure of the AC Expressway Exit 33 (eastbound) off ramp and the AC Expressway (westbound) on ramp with the assistance of the NJ State Police. Road closed barricades will remain in place over night at the full depth reclamation (FDR) area on West Fleming Pike. AC Expressway on and off ramps will be re-opened at the end of each shift. The hours of work will be 7 AM to 5:00 PM, Monday through Friday, weather permitting.

Week 2 (September 30th to October 4th): Concrete curb and concrete gutter installation will continue as well as full depth reclamation (FDR). During this week, a **hard detour closing** West Fleming Pike from Route 73 (Mr. Bills) to the Camden County line (Great Egg Harbor River Bridge) will be in place, following the posted detour, with the assistance of The Winslow Township Police Department. This will include the closure of the AC Expressway Exit 33 (eastbound) off ramp and the AC Expressway (westbound) on ramp with the assistance of the NJ State Police. Road closed barricades will remain in place over night at the full depth reclamation (FDR) area on West Fleming Pike. AC Expressway on and off ramps will be re-opened at the end of each shift. The hours of work will be 7 AM to 5:00 PM, Monday through Friday, weather permitting.

Award Date: April 18, 2024

Notice to Proceed: June 17, 2024

Start Date: July 11, 2024

Anticipated Completion Date: December 14, 2024

Contract Completion Percentage: 12.95%

Initial Project Cost: \$2,113,000.00

Prepared By:

Larry Hare

Larry Hare
Construction Manager

AECOM