



**Consulting & Municipal
ENGINEERS**



Making It Better, Together.

1460 Route 9 South
Howell, NJ 07731
732.462.7400 ☎
www.cmeusa1.com 🌐

Bi-Weekly Status Report

Work Completed from November 25, 2024 through December 6, 2024

**Coles Mill Road (CR-758), From Farwood Road to Grove Street
Haddonfield Borough & Haddon Township, Camden County, New Jersey**

The Coles Mill Road (CR-758) From Farwood Road to Grove Street - was awarded to Asphalt Paving Systems, in the amount of \$1,474,258.57 Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- Awaiting further shop drawing submissions from contactor.

Storm Sewer

- Contractor installed 4' diameter storm sewer manhole.



General Site Work

- No work performed this period.

Concrete Improvements

- No work performed this period.

CONSULTING AND MUNICIPAL ENGINEERS LLC
NJ CERTIFICATE OF AUTHORIZATION NO. 24GA28359000
Barnegat • Berlin • Camden • Howell • Medford • Monmouth Junction • Parlin



Roadway Reconstruction

- No work performed this period.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plan.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No work performed this period.

Project Dates

- Bid Opening: October 4, 2023
- Notice to Proceed: November 7, 2024
- Start Date: November 11, 2024
- Original Substantial Completion Date: February 9, 2025 (90 Calendar Days)
- Final Completion Date: Anticipated to be week of March 11, 2025 (120 Calendar Days)
- Amended NTP: N/A
- Revised Substantial Completion Date: N/A
- Revised Final Completion Date: N/A
- Initial Award: \$1,474,258.57